



GOVERNMENT OF KERALA

Abstract

Local Self Government Department - PMGSY III 2021-22 (Batch-1) Package No. KR 07-73 MRL22 Kothanalloore Onamthiruth Anamala Kurumulloore Munduvelippady Parayamakkil Karadi Road in Kottayam - sanction accorded for executing closure agreement - Revised Administrative Sanction accorded – Orders issued.

Local Self Government (DD)Department

G.O.(Rt)No.289/2026/LSGD Dated,Thiruvananthapuram, 04-02-2026

Read:- Letter No. KSRRDA/57/2023-B dated 27.07.2024, 11.03.2025, 09.04.2025, 22.05.2025 & 18.08.2025 from the Chief Engineer, KSRRDA

ORDER

The PMGSY III work of Package No. KR 07-73 MRL22-Kothanalloore Onamthiruth Anamala Kurumulloore Munduvelippady Parayamakkil Karadi Road in Kottayam was awarded to the contractor Sri.T. Chandrasekharan and agreement was executed on 13/04/2022. But later the contractor filed a petition stating that the traffic category of the road increased and therefore execution with surface dressing may not withstand the road mentioned in the approved estimate and requested to relieve him from the work. To confirm this, KSRRDA conducted a traffic survey by NATPAC and found that the traffic of the road is more than that designed in the DPR.

2) As the delay in execution of the work was not due to the default of the contractor, the PMC meeting held on 21/06/2024, decided to terminate the contractor without risk and cost. Therefore the Chief Engineer, KSRRDA as per letter read above has requested to give permission for executing closure agreement with the contractor and has also furnished revised estimate for the balance work based on the present site condition prepared in DSR 2018 amounting to ₹3,25,82,709/- for

according revised Administrative sanction, in which additional Amount required is ₹64,20,735/-.

3) Government have examined the matter in detail and are pleased to issue orders as follows;

- a. Sanction is accorded for executing closure agreement with the contractor for the work, PMGSY III 2021-22 (Batch-1) Package No. KR 07-73 MRL22- Kothanalloore-Onamthiruth-Anamala-Kurumulloore-Mundovelippady Parayamakkil Karadi Road, Ettumanoor Block, Kottayam, by complying the following condition:

"The apprehension of contractor that the originally proposed MSD won't withstand due to higher traffic volume, for the 5 year DLP period and 10 years design life can be considered as per the NATPAC traffic study. But the Chief Engineer, KSRRDA shall ensure that there is no breach of contract on the part of the contractor as per the agreement conditions/standard bidding document of PMGSY, before executing the closure agreement."

- b. Revised Administration Sanction is accorded for the work- PMGSY III 2021-22 (Batch-1) Package No. KR 07-73 MRL22-Kothanalloore Onamthiruth Anamala Kurumulloore Mundovelippady Parayamakkil Karadi Road, Ettumanoor Block, Kottayam for an amount of ₹325.82 lakhs out of which additional amount of ₹64,20,735/- (Rupees Sixty Four lakhs Twenty thousand Seven hundred and Thirty five only) is to be met from the H/A:'4515-00-800-98(03) PMGSY Additional State Share', subject to the condition that necessary permissions from GoI / NRIDA/ STA may be obtained for the revised proposal as per PMGSY guidelines.

(By order of the Governor)
G RAMANATH
DEPUTY SECRETARY

The Chief Engineer, KSRRDA, Thiruvananthapuram
The Principal Accountant General (Audit), Kerala, Thiruvananthapuram
The Accountant General (A&E), Kerala, Thiruvananthapuram

Finance (Development) Department (vide 2906041/DEV-/144/2024-Fin
dated 28-01-2026)

Finance (Planning SC) Department

Web & New Media, I&PRD

The Director, Information Kerala Mission, Thiruvananthapuram

Stock File

Forwarded /By order

Section Officer

Copy to: Private Secretary to Hon'ble Chief Minister

Private Secretary to Hon'ble Minister for LSGD