



GOVERNMENT OF KERALA

Abstract

Local Self Government Department - PMGSY 2008-09 (Phase VII) Package No. KR 06-14 (B) Nalkavala - Kolamathu Road and Mullampara - Kudavattoor Road and Package No. KR 06-14 (C) Irumpanangad - Tundil Colony Road in Kottarakkara Block, Kollam District - Awarding of balance work Sanction accorded- Orders issued.

LOCAL SELF GOVERNMENT (DD) DEPARTMENT

G.O.(R)No 3329 /2016/LSGD Dated, Thiruvananthapuram, 3 -12-2016

- Read:-
1. G.O.(MS) No. 342/2008/LSGD dated 29/12/2008
 2. G.O.(MS) No. 293/2011/LSGD dated 23/11/2011
 3. G.O.(MS) No. 76/2012/LSGD dated 24/03/2012
 4. Letter No. Engg (DB4) - 3813/2015/KSRRDA dated 17-09-2015 from the Chief Engineer, KSRRDA.
 5. Letter No. Engg (DB4) - 3814/2015/KSRRDA dated 17-09-2015 from the Chief Engineer, KSRRDA.

O R D E R

As per Government Order read as 1st paper above, Administrative Sanction was accorded for PMGSY 2008-09 (Phase VII) Package No. KR 06-14, Kottarakkara Block, Kollam District consisting of four numbers of road works. Although the work was tendered twice, there was no response. Therefore as per G.O. read as 2nd paper above the estimate for the work was revised as per SOR 2010. Still no tender was received though it was tendered twice.

2 As per GO read as 3rd paper above, the Package No. KR 06-14, Kottarakkara Block was split into three smaller packages. Package No. KR 06-14 (B) consisting of 2 numbers of road works (Nalkavala- Kolamathu Road and Mullampara-Kudavattoor Road) was technically sanctioned for an amount for ₹.74,96,000/- and Package No. KR 06-14 (C)- Irumpanangad-Tundil Colony Road was technically sanctioned for an amount for ₹.72,01,000/-. The works were tendered twice, but there was no response. As per Govt. direction negotiated quotations were invited. A single quotation was received from Shri

Abdul Samad, Elavinmootil House, Karalikonam, Arkanoor PO, Kollam with a quoted rate of 42% above the estimate rate of SOR 2010. As allowed by Govt. the works were awarded to him. Later, due to the slow progress of work the contract entered into with Shri. Abdul Samad was terminated at the risk and cost of the contractor.

3. The balance work in Package No. KR 06-14 (B) amounting to Rs. 74,35,147/- and in Package No. KR 06-14 (C) amounting to Rs. 71,61,062/- were tendered as per SOR 2010. A single tender was received from Shri. Manoj Mathew, Palathra House, Thuruthy PO, Kottayam at 126% above SOR 2010 for the former and at 99.47% above SOR 2010 for the latter.

4. The Chief Engineer, Kerala State Rural Roads Development Agency, as per the letter read as 4th paper above, has reported that if the balance work in Package No. KR 06-14 (B) is prepared as per SOR 2013 the amount comes to Rs. 1,59,81,478/- which is 114.95% above the sanctioned amount of SOR 2010. Since the rate quoted at 126% above SOR 2010 is higher than the current PMGSY SOR 2013 he has requested to accord sanction for awarding the work at 114.95% above the sanctioned amount of SOR 2010. The Chief Engineer in his letter read as 5th paper above has reported that the rate quoted at 99.47% above SOR 2010 for the balance work in Package No. KR 06-14 (C) is less than the current PMGSY SOR 2013 and requested to accord sanction for awarding the work.

5. Government have examined the matter in detail. The rate quoted for Package No. KR 06-14 (B) at 126% above SOR 2010 has been compared with the rates under SOR 2013 and DSR 2014 and found that the excess as per SOR 2013 will be 114.95% above SOR 2010 which is acceptable. Hence sanction is accorded for awarding the balance work in PMGSY 2008-09 (Phase VII) Package No. KR. 06-14 (B) consisting of Nalkavala - Kolamathu Road and Mullampara - Kudavattoor Road in Kottarakkara Block, Kollam District to Shri. Manoj Mathew at the rate of 114.95% above the actual estimate rate based on SOR 2010. The rate quoted for the balance work in PMGSY 2008-09 (Phase VII) Package No. KR 06-14 (C) Irumpanangad - Tundil Colony Road in Kottarakkara Block, Kollam District at 99.47% above the

sanctioned estimate rate based on SOR 2010 is found acceptable, as it is below PMGSY SOR 2013, and hence sanction is accorded for awarding the work to Shri. Manoj Mathew.

6. The tender premium in respect of the above works will be recovered from the previous contractor.

(BY ORDER OF THE GOVERNOR)

V R DILIP KUMAR

Additional Secretary to Government

For Principal Secretary to Government

To

1. The Commissioner for Rural Development, Thiruvananthapuram.
2. The Chief Engineer, Kerala State Rural Roads Development Agency,
3. Principal Accountant General (Audit), Kerala, Thiruvananthapuram.
4. The Accountant General(A&F), Kerala, Thiruvananthapuram.
- ✓ 5. Executive Director, Information Kerala Mission, Thiruvananthapuram.
6. Finance Department (Vide Letter No. DF-V-3/510/2015-FIN (e-148914))
7. Stock file/Office Copy.

Forwarded/By Order,


Section Officer.

9