



GOVERNMENT OF KERALA

Abstract

Local Self Government Department – PMGSY – 2013-14 (Phase – VIII – Batch-1) Package No. KR. 04-49 – Single Road Work of Padichal – Kuruvumpadi Road in Payyannur Block, Kannur District – Revised Administrative Sanction accorded - Orders issued.

LOCAL SELF GOVERNMENT (DD) DEPARTMENT

G.O.(Rt)No.844/2017/LSGD

Dated,Thiruvananthapuram, 23-03-2017

- Read:-
1. G.O.(Rt) No. 386/13/LSGD dated 12-12-2013
 2. Letter No. Engg. DB1/3394/14/KSRRDA dated 07-10-2016

O R D E R

Administrative Sanction was accorded for the work "Improvements to Padichal - Kuruvapady Road in Peringome - Vayakkara Panchayath (5.43 km)" by Govt. of India under PMGSY 2013-14 (Phase VIII - Batch I) Package No. KR 04-49, Payyannur Block, Kannur District for an amount of ₹ 2,76,25,000/- and technical sanction was issued by the Superintending Engineer, KSRRDA for the same amount on 04/07/2013. As per the letter read above, it is reported that though the work was tendered 5 times, no bids were received. Hence, as per the direction in the GO read above, estimate for the work has been revised as per PMGSY SoR 2013 for an amount of ₹ 3,54,60,000/- and technically sanctioned by the Chief Engineer, KSRRDA for the same amount on 21/08/2014. The work was tendered for an estimated PAC of ₹ 3,53,40,984/- on 27/09/2014 and awarded to Shri. C.Narayanan, PWD Contractor, Cinish Nivas, Chayoth.P.O, Neeleswar, Kasaragode District @ 7.11% below estimate rate. On inspection of the site, it is observed that the road improvement works are planned under PMGSY Scheme for a length of 5.43 km and carriageway width of 3.75m. The PMGSY has prepared a revised estimate for the work for an amount of ₹4,25,90,917/- based on PMGSY SoR 2013 and submitted to Govt. for approval. The Revised estimate also includes 6 Nos. extra items. The revised estimate has been scrutinized in general and found reasonable. However, the tender deficit @7.11% below estimate rate was not considered in the revised estimate amount reported. It is also noted that there are lapses in planning the work. Enough provisions required for proper completion of work were not seen included in the original estimate in respect of many items like embankment formation, pavement (GSB, WBM and PMC), CD works and side protection works with DR masonry. Hence it is found that the

Revised AS required for the work considering the tender deficit will be ₹. 4,25,90,917/- minus ₹.30,28,214/- = ₹.3,95,62,703/- only. It may be noted that if there were proper planning and estimation by PMGSY officials, entire estimate amount required for the subject work could have been reimbursed from Central Government under PMGSY Scheme.

Govt have examined the matter and are pleased to accord revised Administrative Sanction for the proposal "Improvements to Padichal - Kuruvapady Road in Peringome - Vayakkara Panchayath (5.43 km)" by Govt. of India under PMGSY 2013-14 (Phase VIII - Batch I) Package No. KR 04-49, Payyannur Block, Kannur District for an amount of ₹. 3,95,62,703/- (₹ 4,25,90,917 - ₹30,28,214) subject to the condition that revised TS shall be issued for the work by the competent authority before executing the supplementary agreement.

The Chief Engineer, KSRRDA shall conduct an enquiry and fix the lapses of concerned in planning and estimation of the work and furnish a compliance report to Govt. within three months.

(By Order of the Governor)

Minimol Abraham

Additional Secretary

- To
1. Commissioner, Commissionerate of Rural Development
 2. The Member Secretary, KSRRDA, Thiruvananthapuram.
 3. The Empowered Officer, KSRRDA, Thiruvananthapuram
 4. Principal Accountant General (Audit), Kerala, Thiruvananthapuram.
 5. The Accountant General(A&E), Kerala, Thiruvananthapuram.
 6. Finance Department (Vide Letter No. DEV-2/195/2014-FIN dt. 13-02-2017)
 7. Director, Information Kerala Mission, Thiruvananthapuram.
 8. Stock file/Office Copy.

Forwarded/By Order,


Section Officer.